



Interior Energy Project Update: FNSB Assembly Quarterly Update – Q2 2018

June 7, 2018

Presentation Summary



Project Goal

Interior Energy Project PURPOSE AND GOALS Interior Alaska

". . . to bring low-cost energy to as many residents and businesses of Interior Alaska as possible, as quickly as possible ..."

Stabilize the Economy

Help Improve Air Quality

Recent and Current PSA/FA & Project-related Activities

Status of IEP Legislation: Passed

AIDEA IEP Bonding Authority Extension


- Advanced by Senate President Kelly
- -Ensures \$150M of State supported Bonds remain available for use on the project
- -Simple 5-year extension to June 30, 2023
- -Approved by the Legislature as part of HB 119 on May 12, 2018
- Awaiting Transmission to the Governor

Statutory Authorization for On-Bill Financing or Repayment of Natural Gas Conversions: HB 374

- Advanced by Representative Wool
- -Approved by the Legislature on May 12, 2018
- Awaiting Transmission to the Governor

Large LNG Storage Tank Construction Update

- 5.2 Million gallon capacity
- Double-walled, double containment design
- Construction Commended January 2018
- Advancing On-schedule
- Scheduled Completion: Fall 2019



Large LNG Storage Tank Construction


Pentex Team

- Dan Britton, Pentex President & CEO, Principal
- · CHI Engineering, Owner's Engineer
- Design Alaska, Balance of Plant Engineering
- Alaska Test Lab, Quality Assurance
- David Prusak, Stantec Consulting Services, Project Manager

Preload Cryogenics Sub-contractors:

- Great Northwest All site preparation, including clearing, excavation, construction of pad and tank foundation preparation
- Anchorage Sand & Gravel Manufacture of Outer Tank Pre-Cast Panels
- Golder & Associates Geotechnical Design
- Arctic Foundations Thermo-syphons design, manufacture and installation
- Rady Concrete Tank Foundation
- Fullford Electric Site Power
- Diamond Fence Construction Fencing
- Precision &/or Alaska Crane
- Mappa Testing or similar local lab
- Alaska X-Ray or similar local testing company

Large LNG Storage Tank Construction



Large LNG Storage Tank Construction – Site






Large LNG Storage Tank Construction – Site



Large LNG Storage Tank Construction – Site



Large LNG Storage Tank Construction – Tank



Large LNG Storage Tank Construction – Tank





Large LNG Storage Tank Construction -

Current Status

- Excavation and major backfill complete
- Foundation poured, 1800 CY
- Flat-Loop Evaporators (thermosyphons) in place, compressor being installed
- 9% Nickel Steel (for inner walls) ordered and under fabrication
- Temporary power has been brought into the site
- Temporary fencing placed
- LNG Pump order completed
- Long lead items for Balance of Plant, vaporizers, compressors, valves, etc. on order or soon to be
- Fabrication of outer walls (Anchorage Sand and Gravel) underway
 - Prefabrication of the majority of the 44 Outer Tank Panels complete
 - Erection of Outer Tank Panels scheduled to begin June 12

^{*} Project on schedule to meet December 31, 2019 in service deadline for eligibility to receive LNG Storage Reimbursement (\$15M)

North Pole LNG Storage Development



Proposed Site:

- GVEA Land "Energy Campus"
- Adjacent to NP Industrial Zone including:
 - GVEA
 - Petro Star
 - Tesoro Facility (old Flint Hills Refinery)


Initial Development:

- Small-Foot Print
- Bullet Tanks
- LNG Capacity sufficient to meet res/comm demand (150K gal)
- Balance of plant sized to meet industrial demand

Future Development:

- Expanded LNG Storage capacity (1-2M gal)
- Support Facilities
- Rail Access


North Pole LNG Storage Development




* Moving quickly in attempt to also qualify for Reimbursement (\$6M)


- Site Confirmed Available for IGU Use
 - Northern section of GVEA multifuel storage "Energy Campus"
 - GVEA Board has given approval for staff and managerial discussions toward use
- "Site Security" Discussions Underway:
 - Purchase Option and P&S agreements drafted and under consideration
 - Early Access agreement also prepared and awaiting action
- Contractor Onboarding:
 - Contractors
 - PDC lead, w/ Shannon &
 Wilson and CHI Engineering

Utility Transition and Integration – Approved





Utility Transition and Integration – To One



Status of PSA/FA Tasks and Contracts

- RCA Application for Change of Control of Pentex
 - Approved
- Change of Control Letter for North Slope Pad
 - Advancing under alternative process
- Actions to Close
 - Approved by IGU Board May 29 with caveat (Letter Agreement)
 - Approved by AIDEA Board May 31 with caveat (different Letter Agreement language)
 - Discussions toward mutually-agreeable resolution commenced and ongoing
 - Deadline for Close extended to June 14
 - IGU Special Board Meeting scheduled for June 12

Next Steps

Next Steps: Immediate Term

- Take final action on PSA/FA Financial Close
- Natural Gas Conversion Program Advancement*
- Continue implementation of Combined Utility Integration & Transition Plan*
- Participate on Air Quality Stakeholder Group
- Additional IGU Policies
- North Pole LNG Storage Facility Site Control, Design, Engineering, Construction*
- LNG Facility Design, Engineering and Construction*

^{*} Discussions and analyses toward system optimization (improving upon "Plan A") are ongoing and will continue

Helpful Links

- Interior Gas Utility www.interiorgas.com
- AIDEAwww.aidea.org
- Fairbanks Natural Gas www.fngas.com
- Alaska State Legislature www.akleg.gov

811- Call BEFORE You Dig



One easy call gets your utility lines marked and helps protect you from injury and expense.

Safe Digging Is No Accident: Always Call 811 Before You Dig

Visit call811.com for more information.



Planning to:

Put in a fence?
Install a mailbox?
Build a patio or deck?
Plant trees or shrubbery?
Excavate a new garden area?
Install or maintain a septic system?
Install a well?



Know what's **below. Call before you dig.**

<u>Call</u> the Alaska Digline at <u>811</u> at least <u>72 hours (3 Days) prior to digging</u> and get your underground utility lines located and marked for <u>free</u>.

QUESTIONS

