LNG Storage Tank:


- 5.2 Million gallon capacity
- Double-walled full containment design
- Scheduled Completion: Fall 2019
- Competitive RFP Process: August October 2017
 - "EPC" Solicitation: Engineering, Procurement and Construction
 - Limited to companies with direct previous experience designing and constructing cryogenic LNG storage tanks
- Negotiations and Contractor Selection: November December 2017
- EPC Tank Contractor Selected: Preload Cryogenics
- Begin work December 2017

Pentex Team

- Dan Britton, Pentex President & CEO, Principal
- CHI Engineering, Owner's Engineer
- Design Alaska, Balance of Plant Engineer
- David Prusak, IGU / Stantec Consulting Services, Project Manager
- DOWL, Materials Testing Quality Assurance


Preload Cryogenics Sub-contractors:

- Great Northwest All site preparation, including clearing, excavation, construction of pad and tank foundation preparation
- Anchorage Sand & Gravel Manufacture of Outer Tank Pre-Cast Panels
- Golder & Associates Geotechnical Design
- Arctic Foundations Thermo-syphons design, manufacture and installation
- Rady Concrete Tank Foundation
- Fullford Electric Site Power
- Diamond Fence Construction Fencing
- Precision &/or Alaska Crane
- Mappa Testing or similar local lab
- Alaska X-Ray or similar local testing company



ONE 125,000 BBL FULL CONTAINMENT LNG TANK





LO	IADS FOR FOUNDATION DE	SIGN	
DESCRIPTION	MAGNITUDE	RADIUS ~ FEET	DIRECTION
WEIGHT ROOF	1933 lbs/ft	58-6 <u>1</u> "	DOWN
WEIGHT OUTER SHELL	14,000 lb=/fi	57°-8 2 °	DOWN
WEIGHT INNER SHELL	1005 lbe/ft	54'-72"	DOWN
WEIGHT SUSPENDED DECK	97 lbs/ft	56°-0 <u>8</u> °	DOWN
WEIGHT DECK INSULATION	164 lbs/ft	58'-8 <u>1</u> "	DOWN
WEIGHT PERLITE	1,368 lbs/ft	56'-2}"	DOWN
DESIGN PRESSURE ON OUTER SHELL	10,240 lbs/ft	58'-61"	UP
DESIGN PRESSURE ON BOTTOM	360 be/ft* WIHN 115'-5"#	N.A.	DOWN
TEST PRESSURE ON OUTER SHELL	12,800 lbs/ft	58'-6	ŲP
TEST PRESSURE ON BOTTOM	450 lbs/ft* WITHIN 115"-5"#	N.A.	DOWN
SNOW	1,464 lbe/ft	as-6}*	DOWN
WEIGHT PRODUCT	2286 Ibu/ft ³ WITHN 109'#	N.A.	DOWN
WEIGHT TEST WATER	2841 lbe/ft* WITHIN 108's	N.A.	DOWN
WEIGHT BOTTON PL. & INSULATION	19.22 lbs/ft ³ WIHN 109's	N.A.	DOWN
	WIND LOADS*		
WIND UPLIFT ON ROOF PER ASCE 7	3,201 lbm/f	58	UP
WIND OVERTURNING MOMENT PER ASCE 7	47,884 k-ft	56'-64'	UP/DOWN
WIND OVERTURNING PER API 820, 5.11.2.2	_	N.A.	UP/DOWN
WIND SHEAR	807,600 lbs	N.A.	LATERAL
	OBE SEISMIC LOADS	•	
OUTER TANK EQ OVERTURNING MOMENT ON WALL	168,363 k-ft	58'-67	UP/DOWN
INNER TANK EQ OVERTURNING MOMENT ON WALL	460,743 k-ff	54'-7#	UP/DOWN
OUTER TANK BASE SHEAR	3,238,000 lbs	N.A.	LATERAL
INNER TANK BASE SHEAR	10,001,020 lbs	N.A.	LATERAL
TOTAL OVERTURING MOMENT ON FOUNDATION**	682,206 k-ft OVER 128'#	N.A	UP/DOWN
	SSE SEISMIC LOADS		
OUTER TANK EQ OVERTURNING ON WALL	DOES NOT CONTROL	56'-62	UP/DOWN
INNER TANK EQ OVERTURNING ON WALL	402,545 k-ft	54'-72	UP/DOWN
OUTER TANK SHEAR	DOES NOT CONTROL	N.A	LATERAL
INNER TANK SHEAR	8,728,457 Ibs	N.A.	LATERAL
	PLATFORM LOADS*	•	
DEAD LOAD	1,070 lbs/ft	-	DOWN
FLUID LOAD	447 be/R	-	DOWN
LIVE LOAD	989 bs/ft	-	DOWN
ESTIMATED VALUES, FINAL VALU	ES WILL BE LESS AND WILL BE REP	ORTED UPON COMPLETION OF	DESIGN

DRAWINGS IND	EX
--------------	----

FNG18-01 GENERAL ARRANGEMENT DRAWING

FNG18-02 EXCAVATION AND FILL DETAILS

FNG18-03 LNG TANK FOUNDATION LOCATION

FNG18-04 FLOOR EMBEDMENTS PLAN

FNG18-05 FOUNDATION SECTION

FNG18-06 BASE SLAB REINFORCEMENT DETAILS-I

FNG18-07 BASE SLAB REINFORCEMENT DETAILS-II

FOUNDATION SLAB DESIGN BY GLOBAL ENGINEERING, CONSTRUCTION BY PRELOAD CRYOGENICS INNER TANK, INSULATION DESIGN AND CONSTRUCTION BY AMERICAN TANK & VESSELS TANK ROOF DESIGN AND CONSTRUCTION BY AMERICAN TANK & VESSELS EXCAVATION, FILL AND SUBGRADE PROTECTION DESIGN BY GOLDER ASSOCIATE THERMOSYPHON SYSTEM DESIGN AND INSTALLATION BY ARCTIC FOUNDATION

FOUNDATION HEATING DESIGN AND SUPPLY BY CHI ENERGY SERVICES LLC.


APPROVED FOR CONSTRUCTION


									011011
				GLOBAL PRELOAD	ONE 125,	000 BB	L FULL CON	ITAINMEN	IT LNG TAN
				ENGINEERING SERVICES	FA	RBAN	IKS NATU	JRAL	GAS
				549 SOUTH STREET QUINCY, MA 02169 U.S.A.		FAIRE	BANKS, A	LASK	A
				THE DRAWING IS THE PROPERTY OF GLOBAL ENGINEERING SERVICES/PRELOAD CHARGETINGS AND IS SUBJECT TO RETURN ON DEMAND. IT CONTAINS TRADE SERVICES AND	GENERA	L AF	RRANGEM	ENT [DRAWING
			1						
				COMPANIES WITH THE COMPANIES OF CLOSE PROPERTY STRATEGICS			ALE: NO SHOWN	CONTRACT NUMBER:	
				CHTOSEDECS UPON EXPENSE CENSETION THAT IT MAY BOT BE USED FOR ANY PURPOSE	OCRONED: SS	N			
				WITHOUT APPROVAL FROM CLOBAL DISINEERING SOMICES/PRELOND ORYGINGS.	CHECKED: 55	M DV.	TE: 01/06/2018	NUMBER	FNG18-01

DESCRIPTION	INNER	TANK	DUTER	TANK			
DEGORAL TEM	LIMITEIN	17884	DOTER	T FILLEN			
SERVICE PRODUCT	LNG		INSUL & PRESS. CONTAINMEN				
NET WORKING LIQUID CAPACITY	125,00	D BRL	-				
 MINIMUM NORMAL OPERATING LEVEL 	2'-		-				
 MAXIMUM NORMAL OPERATING LEVEL 	77'-		-				
- DESKIN LIQUID LEVEL	81'-	-0"	-				
FREEBOARD ABOVE DESIGN LIQUID LEVEL (COLD)	4'-	5 <u>}</u> "	-				
-HYDROSTATIC TEST LEVEL: INNER TANK (S.G. = 1.0)	45'-	4"	-				
PRODUCT SPECIFIC GRAVITY	0.4	7	-				
PRODUCT DESIGN TEMPERATURE	-27	0F	-				
TANK DESIGN PRESSURE (INTERNAL)			2.5 PSK2				
TANK DESIGN PRESSURE (VACUUM)			2" OF WATER				
CORROSION ALLOWANCE	NO	HE	HONE				
DESIGN STANDARD			SEE NOTE 2				
WND - STD/CODE		SCE 7-1	5, 150 MPH (49CFR193)				
SNOW/ICE LOAD (ROOF) - STD/CODE		49CFR	93, 50 PSF PER RFP				
SEISMIC DESIGN - STD/CODE		API 6	20 12TH ED. APP. L				
	OBE	SSE	OBE	SSE			
HORIZONTAL PGA (q)	0.238	0.439	0.238	0.439			
VERTICAL PGA (g)	0.10	0.21	0.10	0.21			
TANK HOREZONTAL IMPULSIVE S ₂ (q) (See TABLE-7 GEOTECHNICAL REPORT)	0.553	0.989	0.576	-			
TANK HORIZONTAL CONVECTIVE S ₁ (g) (SEE TABLE-7 CEOTECHNICAL REPORT	0.146	0.264	-	-			
TANK MAXINUM VERTICAL (g) (FIGURE-4 GEOTECHNICAL REPORT)	0.28	0.58	0.28 0.58				
CALCULATED BOILOFF PER DAY AT 50% FULL	0.117%						
FOUNDATION							

MATERIAL SPECIFICATION								
ITEM	MATIERAL - INNER TANK	MATERIAL - DUTER TANK						
SHELL	A583 TYPE 1	A516-70						
SECONDARY FLOOR	ASS3 TYPE 1	A 563 TYPE 1						
ANNULAR PL & SKIRT PL	ASSS TYPE 1	A563 TYPE 1						
SUSPENDED DECK	B209-5063-0	-						
SUSPENDED DECK RODS (UPPER/LOWER)	A479 304	-						
SHELL STIFFENERS	ASSJ TYPE 1	-						
COMPRESSION BAR	-	A516-60						
ROOF	-	A516-60						
ROOF STRUCTURAL	-	A516-60						
ANCHOR STRAP	A240 304	ASTN A-418, 7 WIRE STRAND						
TABLE MOTES. 1. NORMAL MAXIMUM OPERATING LEVEL IS USED IN COMBINATION WITH ANY ABNORMAL EVENT.								







- FIL. WILL RE PLACED IN 12" LOGGE LIFTS, WITH EACH LIFT COMPACTED TO BOX MODIFED PROCTOR, COMPACTION TESTS SHALL BE PERFORMED FOR EVERY 5000 SQUARE FEET AREA OF EACH LIFT, NES GRAVEL SHALL BE PLACED IN "THAMED" STATE SO AS TO BE ABLE TO ACHIEVE 95X MODIFIED PROCTOR COMPACTION
- 5 IT IS ASSUMED THAT THE ACTIVE FLAT LOOP AND PASSAY VERBOAL THERMOSPHON SYSTEM DESIGNED BY ARCID FOUNDATION NO, BASED ON RECOMMENDATIONS BY COLDER ASSOCIATES, WILL MAINTAIN AND PROTECT THE FREMANDESTS OF AST OF ANKED DESCRIPT TOTAL AND DEFERENTIAL SETTLEMENT.
- 6 IT IS ASSUMED THAT THE FOUNDATION HEATING SYSTEM DESIGNED BY CHI ENERGY SERVICES WILL MAINTAIN TOP OF THE SOIL TEMPERATURE WITHIN THE LIMITS SPECIFIED BY OCLOR ASSOCIATES.
- 7 GRAVEL FAD TO BE COMPACTED WITH TWO PASSES OF VIERATORY ROLLER IN EACH DIRECTION
- 8 REFER TO EXCAVATION AND SUBGRADE PREPARATION RECOMMENDATIONS DEVELOPED BY COLDER ASSOCIATES FOR ADDITIONAL INFORMATION

APPROVED FOR CONSTRUCTION

			GLOBAL PRELOAD	ONE 1	25,000	BBL	FULL CO	NTAINME	NT LNG T	٨N	
				GLOBAL PRELOAD		AIRB/	ANK	S NAT	URAL	GAS	
				549 SOUTH STREET QUINCY, MA 02169 U.S.A.		FAI	RBA	NKS,	ALASH	(A	
				THE DRAWING IS THE PROPERTY OF ELDIAL ENGINEERING SETWICE/PURGAD OFFICIARIS. AND IS SUBJECT TO RETURN ON DIDANAD, IT CONTAINS TRACE SECRET, AND CIRCUM.	EXC	AVAT	ION	AND	FILL	DETAILS	5
_			_	FEATURES OF DESIGN THAT ARE PROPRIETING, IT IS SUBMETTED FOR USE ONLY IN CONNECTION WITH THE CONTRACTS OF GLOBAL ENGINEERING SCHOOLS OF PERSON	DRAWN:	RKS	SCALE	AS SHOWN	DONTRAC	т	_
			_	CHICAEDICS LIFOR EXPRESS CONDITION THAT IT MAY NOT BY LISTO NOR ANY PLOYOR	DESKNED:	33M					_
				WITHOUT APPROVED, FROM GLOSAL ENGINEERING SERVICES/FRELOAD CEVOCES/CS.	CHEDIED:	CON	DATE:	01 /06 /2016	The same of	-	

Page 1 of 2



18300 NE Union Hill Road, Suite 200 Redmond, WA USA 98052-3333 Tel: (425) 883-0777 Fax: (425) 882-5498

TO: Preload International

549 South Street Quincy MA 02169 DATE: JOB NO: Saturday, February 3, 2018 1788335 PROJECT: Fairbanks LNG Tank LOCATION: 2942 Tria Road, Fairbanks, AK CONTRACTOR: Great Northwest Inc Fairbanks Natural Gas WEATHER: TEMP: - 27 to -10 °F Clear PRESENT AT SITE: Golder - Ted Sager Great Northwest Inc. (GNI) - Sherman (Superintendent) Preload - Butch Sinkus

ON SITE: 7:45 am OFF SITE: 5:30 pm

THE FOLLOWING WAS NOTED:

LNG Tank Excavation/Backfill

GNI continued excavating for the LNG tank pad today. GNI plans to excavate all areas to elevation 424 ft. (with the exception of some limited areas in the SW previously excavated to elevation 423 ft.).

GNI continued the circular tank excavation in the SE quadrant of the excavation using a tracked Hitachi EX400 excavator to rip and remove the silt and gravel soils to elevation 424 ft. The excess soil was stockpiled over much of the area cut today. GNI will load out excess soil and clean up for inspection early this coming week.

In the AM hours GNI used a temporary haul road through roughly the center of the excavation to load out previously stockpiled and freshly excavated silt form the north quadrants of the excavation. A Deere 350G excavator was used to rip/excavate the silt and load it into two Deere 330D haul trucks for stockpile to the SW of the work area. In the afternoon GNI used a CAT D8 in addition to the excavator to rip and push soil in the central and northern portions to staging piles within the excavation for future load out.

GNI reached approximately elevation 424 ft. for about 1/5 of the excavation, mainly in the south-southeast portion of the excavation today. The remaining areas appear to be about 1 to 1.5 feet above elevation 424 ft.

Southern Fill Pad

No work was performed on this pad today.


Loop Pipe Trench

GNI began excavation of the 15-foot wide (bottom depth) loop pipe trench to the south of the main LNG circular tank excavation. A CAT D8 was used to rip the upper snow ice and frozen silt. A CAT was used to excavate and load one Deere 300D haul truck for transport to the soil waste stockpile to the southwest of the excavation areas. About 100 feet of the trench excavation footprint south of the tank excavation was ripped to about 12 inches. A small approximately 15 ft. by 10 ft. area adjacent to the tank excavation was excavated to 3 feet below existing grade.

General Notes/Discussions/Recommendations

- GNI excavating tank subgrade to elevation 424 ft. Once that elevation is reached across the tank pad footprint GNI will
 present a plan for over excavation and backfill of any remaining silt and low areas, to Golder. Golder engineers will give
 recommendations after the excavation is at 424 and bottom conditions are observed and their plan is reviewed.
- We updated Dave Prusak with Stantec/IGU/FNG twice today via phone conversation and text photos.
- No Stantec/IGU/FNG personnel on site today.
- By the end of the shift GNI decided not to work tomorrow Sunday, February 4, 2018.







Other Items

- Excavation continuing
- Order 9% Nickel Steel
- Order Rebar for foundation (cryosteel)
- Flat-Loop Evaporators (thermosyphons) manufactured
- Foundation Permit under review with Alaska State Fire Marshall
- Outer Wall Design nearing completion, preparing for fabrication
- Working with GVEA to bring in temporary power
- Temporary fencing placed

- Next Steps for February
 - Excavation completed for tank and Balance of Plant
 - Set Flat-Loop Evaporators (Thermosyphons)
 - Prepare to Backfill
 - Complete Design of outer wall for preparation to fabricate
 - Prepare list of long lead items to order for Balance of Plant
 - Install Temporary Power
 - Prepare next submittal to the Alaska State Fire Marshall
 - Continue dome roof design
 - Begin inner tank design